



THIS FORM MUST BE SIGNED AND SENT TO PICARD OVENS IN ORDER TO ACTIVATE THE WARRANTY. MAILING INFORMATION:

240 Industriel Blvd
 Saint-Germain-de-Grantham
 (QC) Canada J0C 1K0
 F : 819.395.5343

info@picardovens.com

PICARD OVENS INC. INSTALLATION & WARRANTY REGISTRATION			
CUSTOMER / END USER INFORMATION			
COMPANY'S NAME :			
Contact name :		Email address :	
Phone # :			
City :		State:	
Oven model :			
Serial # :			
INSTALLATION COMPANY			
COMPANY'S NAME :			
Technician name :		Email address :	
Phone # :			
City :		State:	
PRELIMINARY CHECKLIST (PLEASE CIRCLE ANSWER)			
Was the crate or equipment damaged at delivery?		YES	NO
<i>If damaged at delivery, please take the transportation company name and contact PICARD service department at 1-855-395-5252:</i>			
Was the regional Rep on site during the installation?		YES	NO
Was the regional Dealer on site during the installation?		YES	NO
Was the oven drop or damaged during the installation?		YES	NO
Was there any missing parts noticed during the installation?		YES	NO
INSTALLATION COMPANY CHECKLIST (please circle answer if applicable)			
Mechanical			
RE	Verify the belt tension and the chain spring tension	YES	NO
RE	Verify shelve rotation, forward and backwards	YES	NO
RE	Verify sprockets alignment and that the shelves are level	YES	NO
RE	Verify the shelves and the client's moulds	YES	NO
RE	Verify that the manhole is screwed closed	YES	NO
RE-MOD	Verify the water flow (ml/impulsion) (Steam Option)	YES	NO
Electrical			
Verify the connectivity of the wires at the terminal strips and contacts		YES	NO
RE-LP-HR	Verify ventilator motor rotation; This must turn clock wise.	YES	NO
Verify all buttons of control panel		YES	NO
RE	Verify the door limit switch	YES	NO
Verify amperage:		YES	NO
RE-MOD	Verify that the baking timer functions correctly	YES	NO



RE-LP	Verify the pressure and the pressure switch	YES	NO
Gas (RE, LP & HR)			
Gas connections already installed on site		YES	NO
Verify the distributor gas pressure:		YES	NO
Verify inlet gas pressure when the oven is off:		YES	NO
Verify inlet gas pressure when the oven is on high fire and all others equipment on the same pressure regulator are in operation.		YES	NO
Verify that the burner working well at 400°F and maintain it during 1 hour. (Verify high and low fire)		YES	NO
Verify that the burner work well at the customer baking temperature.		YES	NO
Ventilation (RE ONLY)			
Chimney connections already installed		YES	NO
Verify that the chimney ventilator is installed.		YES	NO
Verify that the ventilation is installed correctly		YES	NO
Verify air pressure in the system:		YES	NO
Verify that there isn't negative pressure while all venting systems in the building are in operation.		YES	NO
Time of arrival of the installation company :			
Time of departure of the installation company :			
WARRANTY INFORMATION			
<p>1. This form must be sent to Picard Ovens in order to activate the warranty</p> <p>2. This form is for helping Picard and its service company partner to better service Picard Oven users.</p> <p>3. Please refer to PICARD'S Sales Conditions and Limited Warranty for more information.</p>			
CUSTOMERS CHECKLIST (PLEASE CIRCLE ANSWER)			
Is the exterior of the oven damaged after installation?		YES	NO
I Understand how to use the oven in a proper and secure fashion.		YES	NO
I Understand how the digital control panel works.		YES	NO
I have been instructed how to clean and maintain the oven.		YES	NO
I know who to contact for service.		YES	NO
I have been provided the Owner's Operating Manual		YES	NO
SIGNATURES			
<p>-----</p> <p>CUSTOMER / END USER :</p> <p>Date :</p>		<p>-----</p> <p>INSTALLATION COMPANY :</p> <p>Date :</p>	